



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting June 17, 2013

To : The Honorable Mayor and Members of the City Commission

Through : Robert J. Bradshaw, City Manager

From :  John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : June 13, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY:

Phase I – Bayshore to Gulfstream:

- Paving operations are scheduled for the westbound lane of Seaway between Kiwi Condos and Eldorado for the week of June 10th.
- The stamped concrete crosswalks, splitter islands and roundabout aprons have been poured and the roundabout will open to traffic on June 17th.
- Landscaping in the roundabout and on the south side of Seaway from the roundabout to Fernandina is scheduled for June 13 and June 14.
- Removal of the power poles is underway.
- Substantial construction completion July 2013.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None