



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting October 21, 2013

To : The Honorable Mayor and Members of the City Commission

Through: Robert J. Bradshaw, City Manager

From : John R. Andrews, P.E., City Engineer

Re : **SR A1A Project Status Update**

Date : October 11, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY:

Phase I – Bayshore to Gulfstream:

1. Seaway Drive is scheduled to be opened to two-way traffic the week of October 21st.
2. FDOT has granted staff's request to utilize funding to mill and resurface both Binney and Hernando. The contractor has agreed to do this work at a cost of \$197,483.30 if the City of Fort Pierce waives any and all Liquidated Damages that have been accruing since July 22, 2013. As per the contract, damages shall be accessed at a rate of \$500.00/calendar day bringing the amount due through 10-21-13 to \$45,500.
3. Substantial construction completion October 28, 2013.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None