




CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting January 17, 2012

To : The Honorable Mayor and Members of the City Commission
Through : David L. Recor, ICMA-CM, City Manager
From : John R. Andrews, P.E., City Engineer 
Re : **SR A1A Project Status Update**
Date : January 6, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Northbound traffic will be able to utilize the recently paved southbound travel lane between Seaway and Avalon sometime in mid January.
- Water main installation and the installation of the underground electrical facilities along Seaway are underway.
- The storm drainage installation along South Ocean has been completed and installation of street lights and landscaping is underway along the west side of the roadway.
- The construction of the Bayshore drainage outfall is underway.
- Substantial construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes

Seaway improvements east of the roundabout):

- The design consultant has submitted final design plans for review and comment. FDOT has requested additional information which staff is currently acquiring prior to formal submittal to FDOT.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None