



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting January 22, 2013

To : The Honorable Mayor and Members of the City Commission

Through : Robert J. Bradshaw, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : January 11, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I and Phase IV – Bayshore to Gulfstream includes the Roundabout:

- The contractor is expected to bring in an additional road crew in order to complete the construction of the eastbound/northbound travel lane of Seaway between Binney and Eldorado. This work will commence as soon as the geotextile approval is given by FDOT and the material is delivered to the site. FDOT has previously responded to our requests within a 24 hour timeframe so we expect to receive a final answer by 1-14-13.
- The final drainage/utility construction is underway along Seaway between Hernando and Fernandina.
- Electrical conversions are underway and the Seaway pole line is expected to be removed in a few months.
- The contractor is currently constructing the northbound travel lane on Seaway between Cumberland Farms and Binney. This section of roadway will reopen the end of the month.
- Due to the on-going delays substantial construction completion has been pushed back to April 2013. This date is just an estimate and a construction schedule is currently being generated by the contractor so as to better define the actual construction completion date.

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None
