



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_


Commission Meeting March 15, 2010

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through:** David L. Recor, ICMA-CM, City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : March 5, 2010

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:**

Phase I – Bayshore to Gulfstream:

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit and the SFWMD Permits have been issued.
- Seaway/South Ocean Drive Roundabout redesign, including the landscape and lighting modifications, have been completed. The consultant has submitted to FDOT for review and approval.
- Working on obtaining drainage easements for two outfalls and obtaining the final approvals for the property acquisition on the northwest corner of Seaway and S. Ocean Drives.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Drainage construction complete.
- Contractor has installed the street lights and poured the curbing and sidewalks on the west end of the project, south side of the road.
- Utility relocations have been completed.
- The contractor has recently completed the installation of the Type "F" curb & gutter and sidewalk along the north side of the road from the western limits of the project east 1,220 LF to the east end of Causeway Park. Included in this specified construction is the median curb and gutter construction for the proposed left turn lanes. These left turn lanes will service the Smithsonian and the FDOT Service Road providing access to the FPUA Treatment Plant and the abandoned Causeway Mobile Home Park property.

- 
- The contractor will be bringing in another crew on 03-08-10 to begin the work of mixing the stabilized subgrade, road base preparation, and completion of the curb pad. This work is for 880 LF of west bound travel lane extending from the eastern limits of Causeway Park east to the west end of the Coast Guard property.
  - The contractor is currently forming and preparing for the sidewalk pour on the north side of the road from the west end of the Coast Guard Station property east to Bayshore. This sidewalk should be poured within the next week.
  - The street lighting contractor will begin setting light pole bases next week. This work will commence at the west end of the project and continue east to the eastern limits of Causeway Park. Once the bases are installed the street lights will be erected.
  - The landscaping and irrigation contractor will be completing the irrigation system along the north side of the road from the St. Lucie Museum east to the eastern limits of Causeway Park.
  - Estimated substantial construction completion date is June 2010.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

**FISCAL IMPACT:** N/A

**RECOMMENDATION:** N/A

**ALTERNATIVES:** N/A

**RESPONSIBLE STAFF:** Engineering Department

**COORDINATED WITH:** FDOT

**ATTACHMENTS:** None