



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting April 19, 2010

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : April 9, 2010

ISSUE(S): SR A1A Project Status Update

SUMMARY:

Phase I – Bayshore to Gulfstream:

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit and the SFWMD Permits have been issued.
- Seaway/South Ocean Drive Roundabout redesign, including the landscape and lighting modifications, has been completed. The consultant has submitted to FDOT for review and approval.
- Working on obtaining drainage easements for two outfalls and obtaining the final approvals for the property acquisition on the northwest corner of Seaway and S. Ocean Drives.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Drainage construction complete.
- Contractor has installed the street lights and poured the curbing and sidewalks on the west end of the project, south side of the road.
- Utility relocations have been completed.
- The contractor has recently completed the installation of the Type "F" curb & gutter and sidewalk along the north side of the road. Construction of the roadway medians are 90% complete.
- The contractor plans to complete paving operations of the westbound travel lane the week of April 19, 2010. Traffic will be switched the beginning of May to allow eastbound vehicles to travel on the south side of the roadway and westbound vehicles shall utilize the north side of the road. Once the traffic switch is completed

then vertical construction of the roundabout wall will commence.

- Roadside swale grading is underway.
- Street lighting and irrigation installation on-going.
- Estimated substantial construction completion date is June 2010.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None