



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting January 18, 2011

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : January 7, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit, FDOT, and SFWMD construction permits have been issued.
- Construction commencement February 2011. Substantial construction completion September 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit and SFWMD construction permits have been issued.
- FDOT permitting and land acquisition approval

underway.

- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None