



CITY OF FORT PIERCE, FLORIDA



City Commission Meeting

Agenda Item # _____

Commission Meeting February 22, 2011

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From :  John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : February 11, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Pre-construction meeting held on February 2, 2011.
- Weekly construction progress meetings scheduled for 1:30 PM beginning on February 22, 2011.
- FPUA construction commencement February 16, 2011.
- Dickerson estimated construction start date is March 7, 2011. Substantial construction completion September 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- FDEP Florida Fish and Wildlife Conservation

Commission (FWCC) Permit and SFWMD construction permits have been issued.

- FDOT permitting and land acquisition approval underway.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None