



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting March 21, 2011

To : The Honorable Mayor and Members of the City Commission
Through : David L. Recor, ICMA-CM, City Manager
From : John R. Andrews, P.E., City Engineer *JRA*
Re : **SR A1A Project Status Update**
Date : March 11, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Utility relocations are underway.
- Dickerson is anticipating delivery of the drainage structures the week of March 14th. Upon receipt of these structures the construction of the storm drainage infrastructure will begin.
- Construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- A meeting with FDOT was held on March 8th to discuss issues with utilizing a portion of the Jetty Park property as R/W. Engineering is working with FPRA to obtain the FDOT required

documentation and should have the requested information back to FDOT by the end of March.

- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None