



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting May 21, 2012

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer

Re : SR A1A Project Status Update

Date : May 11, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- The temporary bypass lane has been constructed on Seaway Drive between Binney and Coquina and eastbound traffic will be directed on to Binney in order to allow the contractor to construct the drainage system within this area.
- Contractor is videotaping the new storm drainage infrastructure along South Ocean Drive. Once this system has been deemed acceptable, final inspections will be conducted and punch list addressed.
- Water main and the underground electrical installations are underway along Seaway Drive.
- Bayshore road work is scheduled to begin the week of May 14, 2012.
- Substantial construction completion November 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Plans currently being reviewed by FDOT.
- FDOT has requested revisions to the Title Search certification. This request is being handled by the City Attorney's office.
- Documentation for the FDOT R/W donation for the roundabout is being handled by FPRA and the previous property owner's attorney.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT and FPRA

ATTACHMENTS: None