



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_


Commission Meeting July 16, 2012

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through:** Nick Mimms, P.E., Interim City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : July 6, 2012

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:** Phase I – Bayshore to Gulfstream less Roundabout:

- Contractor continues the installation of the Seaway drainage system. Currently the storm drainage infrastructure is installed from the Cumberland Farms at Bayshore to Alhambra.
- Water main construction is complete. FPUA is tying in services.
- Underground electrical installation is underway along Seaway Drive. MasTec is in the process of completing the conduit work and will be pulling wire in the next week or two.
- Sanitary sewer laterals along Seaway are being constructed. This is a tedious task due to the many facilities in the area of construction.
- Substantial construction completion November 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Plans have been approved by FDOT. Prior to issuance of the permit, FDOT requires the revisions to the Title Policy which is currently being reviewed by their legal staff.
- Documentation of the Ogniz's property donation has been executed and forwarded to FDOT.

**FISCAL IMPACT:** N/A

**RECOMMENDATION:** N/A

---

**ALTERNATIVES:** N/A  
**RESPONSIBLE STAFF:** Engineering Department  
**COORDINATED WITH:** FDOT and FPRA  
**ATTACHMENTS:** None