



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting July 18, 2011

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : July 8, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Water, AT&T, and FPUA Electric Utility relocations are complete along South Ocean Drive and Comcast relocations are currently underway.
- The undergrounding of the electric and the water/sewer upgrades along Seaway Drive are underway.
- Construction of the storm drainage is underway. The contractor has completed the drainage infrastructure along South Ocean from the Jetty Park outfall to Avalon Avenue. The drainage outfall on the north side of Seaway across from Hernando is under construction.
- The temporary bypass lane abutting the east side of the South Ocean northbound travel lane, between Seaway and Porpoise has been constructed and northbound traffic has been diverted onto the travel lane. South Ocean southbound traffic between Seaway and Avalon is being diverted onto Hernando and then east onto Avalon. This bypass will be in effect for approximately ten (10) weeks. Access to the Jetty Park, Jetty Lounge, Bluewater Beach Grill, and Hurricane Grill & Wings will be maintained at all times.
- Contractor has completed the stabilization of the southbound travel lane roadbed along with the installation of the Type "F" curb and gutter on the

west side of South Ocean between Seaway and Avalon.

- Construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Engineering is currently redesigning the Seaway/South Ocean roundabout to address property impact issues.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT:	N/A
RECOMMENDATION:	N/A
ALTERNATIVES:	N/A
RESPONSIBLE STAFF:	Engineering Department
COORDINATED WITH:	FDOT
ATTACHMENTS:	None