



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting


Agenda Item # \_\_\_\_\_

Commission Meeting August 15, 2011

---

**To** : The Honorable Mayor and Members of the City Commission

**Through** : David L. Recor, ICMA-CM, City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : August 5, 2011

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:** Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Water, AT&T, Comcast, and Electric relocations are complete along South Ocean Drive
- The undergrounding of the electric and the water/sewer upgrades along Seaway Drive are underway.
- Construction of the outfalls along Seaway Drive is underway. The contractor has completed the drainage infrastructure along South Ocean from the Jetty Park outfall to Avalon Avenue.
- The temporary bypass lane abutting the east side of the South Ocean northbound travel lane, between Seaway and Porpoise has been constructed and northbound traffic has been diverted onto the travel lane. South Ocean southbound traffic between Seaway and Avalon is being diverted onto Hernando and then east onto Avalon. This bypass will be in effect for approximately six (6) more weeks. Access to the Jetty Park, Jetty Lounge, Bluewater Beach Grill, and Hurricane Grill & Wings will be maintained at all times.
- Contractor has scheduled paving operations for the west side of South Ocean between Seaway and Avalon. Once this is complete the installation of the irrigation, street lighting, landscaping, sidewalks and roadside swale grading will occur.

- 
- Construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- An alternative design, which eliminates the previously proposed encroachment onto the Rollins property, has been proposed and a engineering proposal from our consultant will be on the 8-15-11 agenda for approval.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

<b>FISCAL IMPACT:</b>	N/A
<b>RECOMMENDATION:</b>	N/A
<b>ALTERNATIVES:</b>	N/A
<b>RESPONSIBLE STAFF:</b>	Engineering Department
<b>COORDINATED WITH:</b>	FDOT
<b>ATTACHMENTS:</b>	None