



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting September 19, 2011

To : The Honorable Mayor and Members of the City Commission

Through : David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : September 9, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Water construction and the undergrounding of the overhead electric have been completed along South Ocean Drive.
- The undergrounding of the electric along Seaway Drive is underway.
- Construction of the outfalls along Seaway Drive is on-going. The contractor has constructed the drainage along South Ocean from the Jetty Park outfall to Avalon Avenue and has installed the outfall on the west side of the Days Inn property.
- South Ocean's southbound travel lane has been closed to traffic. Motorists are being routed down Hernando south to Gulfstream where they are directed back on to South Ocean Drive. This detour permits the contractor to mill and remove the existing pavement and the subsequent utility installation. This bypass will be in effect until January 12, 2012. Please be aware that as sections of the roadway are completed the contractor will be shortening the length of the detour.
- Installation of the irrigation, street lighting conduit, Royal Palms, and sidewalks along the west side of S. Ocean from Seaway to Avalon is complete.
- Construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- The design consultant submitted a preliminary plan and is currently working on final plans based on review comments provided during a design review meeting. 100% plans are to be submitted to the City and FDOT for approval on 10-28-11.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

| | |
|---------------------------|------------------------|
| FISCAL IMPACT: | N/A |
| RECOMMENDATION: | N/A |
| ALTERNATIVES: | N/A |
| RESPONSIBLE STAFF: | Engineering Department |
| COORDINATED WITH: | FDOT |
| ATTACHMENTS: | None |