



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_


Commission Meeting September 16, 2013

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through** : Robert J. Bradshaw, City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : September 6, 2013

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:**

Phase I – Bayshore to Gulfstream:

1. Contractor is constructing the remaining driveway aprons and sidewalks along Seaway Drive.
2. The remaining Royal Palm trees will be installed within the next two weeks.
3. Seaway Drive has been opened to two-way traffic west of Coquina.
4. FDOT has instructed the contractor to mill and repave areas of the roadway due to insufficient cross-slopes and substandard asphalt densities. A meeting is scheduled on 9-9-13 to discuss in detail the issues.
5. FDOT has granted staff's request to utilize funding to mill and resurface both Binney and Hernando.
6. Substantial construction completion October 2, 2013. Final construction completion October 31, 2013. The contractor is incurring \$500.00/day in liquidated damages per calendar day for each day after July 20, 2013.

**FISCAL IMPACT:** N/A

**RECOMMENDATION:** N/A

**ALTERNATIVES:** N/A

**RESPONSIBLE STAFF:** Engineering Department

**COORDINATED WITH:** FDOT

**ATTACHMENTS:** None

---