



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting June 21, 2010

To : The Honorable Mayor and Members of the City Commission

Through: David L. Recor, ICMA-CM, City Manager

From : ^{DR} John R. Andrews, P.E., City Engineer ^{JS}

Re : **SR A1A Project Status Update**

Date : June 10, 2010

ISSUE(S): SR A1A Project Status Update

SUMMARY:

Phase I – Bayshore to Gulfstream:

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit and the SFWMD Permits have been issued.
- Seaway/South Ocean Drive Roundabout redesign has been completed. The consultant has submitted to FDOT for review and approval.
- Working on obtaining drainage easements for two outfalls and obtaining the final approvals for the property acquisition on the northwest corner of Seaway and S. Ocean Drives.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Drainage construction complete.
- Utility relocations complete.
- The final lift of asphalt and temporary striping is scheduled for the end of June. Thermoplastic striping will follow thirty days later.
- Street lighting installation on-going. According to the contractor's schedule the new lights should be activated the first week in July.
- Final irrigation is expected to be completed the last week in June.
- The stamped concrete apron located between the Type "D" curb and the Harbour Isle Roundabout wall is scheduled for installation on June 15. Once this apron is completed, the contractor will provide the final touches on the wall such as applying the paint and constructing the stucco filet at the base of the wall

and columns. Following this work the R/A curb will be installed and the second concrete stamped apron situated between the Type "D" curb and the R/A curb will be constructed.

- Planting of the Royal Palms, both sides of the roadway, will be complete the week of June 14th.
- Final grading of the swales is scheduled for the week of June 21st with sod to follow thereafter.
- Final sidewalk replacement for the missing flags of sidewalk will occur within two weeks. There were some issues with the street lighting conduit forcing the contractor to relocate this conduit in numerous places. This in turn resulted in the removal of sections of the sidewalk.
- Estimated substantial construction completion date is June 2010 with project closeout August 2010.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None