



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_

Commission Meeting July 15, 2013

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through** : Robert J. Bradshaw, City Manager

**From** : John R. Andrews, P.E., City Engineer

**Re** : **SR A1A Project Status Update**

**Date** : July 8, 2013

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:**

Phase I – Bayshore to Gulfstream:

- The first lift of asphalt has been installed at the east end of Seaway Drive.
- The two splitter islands on the east and south side of the roundabout need to be poured and then this area can open to traffic.
- Landscaping layout along Seaway is underway.
- Yard drainage installation has been completed.
- The CEI consultant has reviewed the stormwater videos and has identified some areas that will require repair work. The contractor has been notified of the issues.
- Roadway construction is underway on the south side of Seaway.
- Substantial construction completion July 2013.

**FISCAL IMPACT:** N/A

**RECOMMENDATION:** N/A

**ALTERNATIVES:** N/A

**RESPONSIBLE STAFF:** Engineering Department

**COORDINATED WITH:** FDOT

**ATTACHMENTS:** None