




CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____
Commission Meeting March 19, 2012

To : The Honorable Mayor and Members of the City Commission
Through : David L. Recor, ICMA-CM, City Manager
From : John R. Andrews, P.E., City Engineer 
Re : **SR A1A Project Status Update**
Date : March 6, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- The east side of South Ocean Drive roadway between Avalon and Gulfstream is currently under construction. Paving is scheduled for March 9th with the sidewalk, street lighting, irrigation and landscaping to follow.
- South Ocean Drive in its entirety should open to two-way traffic in late March or early April.
- Water main and the underground electrical installations are underway along Seaway Drive.
- The construction of the drainage along Seaway Drive is proceeding.
- Topographic information has been obtained along Bayshore Drive in order to resolve some drainage issues at the Seaway intersection. Staff is currently reviewing the information and preparing a design sketch in order for the contractor to provide pricing.
- Substantial construction completion October 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Plans currently being reviewed by FDOT.
- FDOT has requested certification of the Title Search documentation. This request is being handled by the City Attorney's office.
- Construction expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A
RECOMMENDATION: N/A
ALTERNATIVES: N/A
RESPONSIBLE STAFF: Engineering Department
COORDINATED WITH: FDOT
ATTACHMENTS: None