



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting June 18, 2012

To : The Honorable Mayor and Members of the City Commission

Through : Nick Mimms, P.E., Interim City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : June 8, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- Contractor continues the installation of the Seaway drainage system. Currently the storm drainage infrastructure is installed from the Cumberland Farms at Bayshore to Alhambra.
- Water main construction is complete. FPUA is working on the final certification package.
- Underground electrical installation is underway along Seaway Drive. MasTec is currently working from Hernando to Coquina.
- Bayshore restoration should be complete the week of June 18th.
- Substantial construction completion November 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Plans currently being reviewed by FDOT.
- FDOT has requested revisions to the Title Search certification. This request is being handled by the City Attorney's office.
- Documentation for the FDOT R/W donation for the roundabout is being handled by FPRA and the previous property owner's attorney.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT and FPRA

ATTACHMENTS: None