



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting April 16, 2012

To : The Honorable Mayor and Members of the City Commission

Through: David L. Recor, ICMA-CM, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : April 6, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- The east side of South Ocean Drive roadway between Avalon and Gulfstream is currently under construction. The first lift of paving has been completed and sidewalk is being installed. Street lighting, irrigation and landscaping installation are underway.
- South Ocean Drive in its entirety should open to two-way traffic in late April.
- Water main and the underground electrical installations are underway along Seaway Drive.
- Construction of the drainage infrastructure is ongoing along Seaway Drive. Currently the drainage is complete from Bayshore Drive to Binney Drive with installation proceeding towards the north and east.
- The proposed Bayshore topographic design sketch has been completed and submitted to the contractor for pricing. We are hopeful we can get the Bayshore work completed by the end of the month.
- Substantial construction completion October 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- Plans currently being reviewed by FDOT.
- FDOT has requested certification of the Title Search documentation. This request is being handled by the City Attorney's office.

-
- Construction expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None