



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting April 15, 2013

To : The Honorable Mayor and Members of the City Commission

Through : Robert J. Bradshaw, City Manager

From :  John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : April 5, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- Paving operations are scheduled for the eastbound lane of Seaway between Fernandina and the roundabout.
- The northbound/eastbound lane of Seaway Drive is under construction between Binney and Eldorado.
- The irrigation system has been completed and the royal palm trees have been planted along Seaway between the fire station and Bayshore. There are approximately seven trees remaining to be planted in this area, but due to conflicts with the overhead lines they are on hold until the overhead lines and poles are removed.
- FPUA Electric is wrecking out the old power poles and overhead lines along Seaway Drive.
- Street lights are being installed on the north side of Seaway between the fire station and Desota. Activation of these lights are scheduled for the week of April 15, 2013.

-
- Underground utility work is complete.
 - Substantial construction completion June 2013.
 - Roundabout construction underway.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None