



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_


Commission Meeting October 18, 2010

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through:** David L. Recor, ICMA-CM, City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : October 8, 2010

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:** Phase I – Bayshore to Gulfstream:

- FDEP Florida Fish and Wildlife Conservation Commission (FWCC) Permit and the SFWMD Permits have been issued.
- The drainage outfall easement sketches for the two remaining drainage outfalls along with legals of the property clips at the roundabout have been forwarded to FDOT for review and approval. The design consultant has relayed that we should have the final construction plans the week of October 18, 2010.
- The construction bid opening was conducted on October 7, 2010 with Dickerson Florida, Inc. of Fort Pierce, Florida submitting the lowest bid at \$4.135 million. This bid along with the landscape and irrigation quote and CEI proposal will be brought before the city commission on November 1, 2010 for approval. Once the FDOT permit is issued construction can commence. The anticipated start date is January 2011.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.
-

- 
- The lighting subcontractor for the Harbour Isle Roundabout inadvertently installed metal halide bulbs in the streetlights as opposed to the specified high pressure sodium light source. The contractor has been notified of this discrepancy and has confirmed that these bulbs will be upgraded to the high pressure sodium lights the week of October 11<sup>th</sup>, 2010.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

**FISCAL IMPACT:** N/A  
**RECOMMENDATION:** N/A  
**ALTERNATIVES:** N/A  
**RESPONSIBLE STAFF:** Engineering Department  
**COORDINATED WITH:** FDOT  
**ATTACHMENTS:** None