



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting August 20, 2012

To : The Honorable Mayor and Members of the City Commission

Through : Nick Mimms, P.E., Interim City Manager

From :  John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : August 9, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Roundabout:

- Contractor continues the installation of the Seaway drainage system. Currently the storm drainage infrastructure is installed from the Cumberland Farms at Bayshore to Coquina. Contractor will be closing Seaway between Eldorado and Coquina to install the drainage and sanitary sewer laterals in this area. Closure anticipated to last three weeks.
- The Desota outfall has been constructed.
- Water main construction is complete.
- Underground electrical nearing completion.
- Sanitary sewer laterals along Seaway are being constructed. This is a tedious task due to the many facilities in the area of construction.
- Issues with yielding soils located in the subgrade are currently being analyzed by FDOT geotechnical staff.
- Substantial construction completion December 2012.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- FDOT permit has been issued.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT and FPRA

ATTACHMENTS: None