



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting October 15, 2012

To : The Honorable Mayor and Members of the City Commission

Through : Nick Mimms, P.E., Interim City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : October 5, 2012

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I and Phase IV – Bayshore to Gulfstream includes the Roundabout:

- Contractor continues the installation of the Seaway drainage system and sanitary sewer laterals. Currently the storm drainage infrastructure is installed between Bayshore and Eldorado with the exception of a few roadway crossings. Seaway remains closed to eastbound traffic between Binney and Eldorado due to the inability to complete the roadway construction in the areas identified as containing soils high in plastic content.
- Issues with yielding soils located in the subgrade are currently being analyzed by FDOT's geotechnical staff. Another round of soil testing is proposed by FDOT.
- Roundabout construction is expected to begin the week of October 22, 2012.
- Substantial construction completion February 2013.

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT
Public Works

ATTACHMENTS: None