




CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting October 17, 2011

To : The Honorable Mayor and Members of the City Commission
Through: David L. Recor, ICMA-CM, City Manager
From : John R. Andrews, P.E., City Engineer 
Re : **SR A1A Project Status Update**
Date : October 7, 2011

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Water construction and the undergrounding of the overhead electric have been completed along South Ocean Drive.
- Water main installation along Seaway is in progress.
- The undergrounding of the electric along Seaway Drive is underway.
- South Ocean's northbound traffic between Avalon and Seaway has been shifted to the newly constructed west side of the roadway while the contractor is constructing the east side of the road. Curb and gutter will be poured the third week of October.
- South Ocean's southbound travel lane has been closed to traffic between Gulfstream and Seaway due to utility and roadway construction.
- Street lights along the west side of South Ocean, between Avalon and Seaway, will be erected the last week in October.
- Substantial construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- The design consultant submitted a preliminary plan and is currently working on final plans based on review comments provided during a design review meeting. 100% plans are to be submitted to the City and FDOT for approval on 10-28-11.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None