



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_


Commission Meeting November 21, 2011

---

---

**To** : The Honorable Mayor and Members of the City Commission

**Through** : David L. Recor, ICMA-CM, City Manager

**From** : John R. Andrews, P.E., City Engineer 

**Re** : **SR A1A Project Status Update**

**Date** : November 9, 2011

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:** Phase I – Bayshore to Gulfstream less Seaway/S. Ocean Roundabout:

- Potable water main installation along with the electrical conversion from overhead to underground have been completed along South Ocean Drive.
- Water main installation and the installation of the underground electrical facilities along Seaway are underway.
- The storm drainage installation along South Ocean is nearing completion.
- South Ocean's southbound travel lane remains closed to traffic between Gulfstream and Seaway due to the utility and roadway construction.
- Street lights pole bases are currently being installed along the west side of South Ocean, between Avalon and Seaway, and irrigation installation is expected in the next few weeks.
- The construction of the Bayshore drainage outfall will begin the week after Thanksgiving.
- Substantial construction completion October 2012.

Phase IIA – US 1 to South Causeway Bridge:

- Construction complete.

Phase IIB & Harbour Isle Roundabout – South Causeway Bridge to Bayshore:

- Construction complete.
-

---

Phase III – Gulfstream to Blue Heron Boulevard:

- Construction complete.

Phase IV – Seaway/S. Ocean Roundabout (Includes Seaway improvements east of the roundabout):

- The design consultant has submitted final design plans for review and comment. Staff is currently reviewing these plans and will forward comments to the consultant.
- Construction commencement and completion expected to correspond with Phase I construction timeline.

**FISCAL IMPACT:** N/A

**RECOMMENDATION:** N/A

**ALTERNATIVES:** N/A

**RESPONSIBLE STAFF:** Engineering Department

**COORDINATED WITH:** FDOT

**ATTACHMENTS:** None