



# CITY OF FORT PIERCE, FLORIDA

## City Commission Meeting

Agenda Item # \_\_\_\_\_

Commission Meeting December 17, 2012

---

**To :** The Honorable Mayor and Members of the City Commission

**Through :** Robert J. Bradshaw, City Manager

**From :**  John R. Andrews, P.E., City Engineer 

**Re :** **SR A1A Project Status Update**

**Date :** December 7, 2012

---

**ISSUE(S):** SR A1A Project Status Update

**SUMMARY:** Phase I and Phase IV – Bayshore to Gulfstream includes the Roundabout:

- Seaway remains closed to eastbound traffic between Binney and Eldorado because of the inability to complete the roadway construction due to the yielding soils. FDOT has received the geotechnical results from the second round of soil borings and is currently analyzing the information. We have been informed that we will probably have a directive next week.
- The drainage/utility construction has been completed within the limits of the roundabout.
- Due to the on-going delays substantial construction completion has been pushed back from February 2013 to April 2013.

**RESPONSIBLE STAFF:** Engineering Department

**COORDINATED WITH:** FDOT

**ATTACHMENTS:** None