

SR A1A Phase I – Financial Project ID 230297-1-58-01 Construction Progress Meeting Minutes

| | | | |
|-------------------------------------|-------------------------|--|-----------|
| Owner / client | City of Ft. Pierce | Meeting Date | 06-Aug-13 |
| CEI | Culpepper & Terpening | Meeting Time | 1:30 PM |
| Contractor | Dickerson Florida, Inc. | Meeting Location | COFP |
| | | | |
| 1st Chargeable Work Day | 14-Mar-11 | Current completion date | 07/22/13 |
| Original Contract Amount | \$4,134,941.38 | Contract day today | 875 |
| Approved Change Order's | \$1,402,880.55 | Contract date of next meeting: | 889 |
| Current Contract Amount | \$5,537,821.93 | Rain Days this period | 0 |
| Monies Earned thru June 2013 | \$4,667,246.27 | Rain Days to date | 35 |
| | | Additional days granted per approved CO | 131 |
| | | Additional days granted for yielding soils | 147 |
| | | Original Contract Time | 548 |
| | | Revised Time | 861 |
| | | Total add'l days requested incl. weather | 313 |
| | | | |
| Percentage of Value completed | 84.28% | Percentage of time completed | 101.63% |

1. MINUTES:

1. The meeting minutes for the 7-23-13 meeting have been distributed.

2. RAIN DAYS:

1. None

3. MOT:

1. No issues.

4. EROSION CONTROL:

1. No issues.

5. UTILITIES:

1. FPUA Electric:
 - a. Waiting on final light installation prior to removing the remaining power poles.

6. ROADWAY/DRAINAGE CONSTRUCTION:

1. Dickerson:
 - a. Dickerson has completed the remaining roadway base rock and will be paving on 8-8-13.
 - b. Seaway Drive between Binney and Coquina will be opened to two-way traffic next week. Once all the spreadfooters and driveways are complete along Seaway then the entire roadway will open to two-way traffic. This is expected to occur the end of August.
 - c. Doyle Masonry has not yet constructed the wall at La Entrada Del Mar.
 - d. Dickerson requested that the City talk to Natures Keeper about replacing any MOT devices that may have been disturbed by them along with reminding them to clean walkways.

7. FDOT COMMENTS:

1. No comments.

8. CITY COMMENTS:

1. Inquired as to when Seaway Drive would be opened to two-way traffic. Contractor responded that Seaway Drive between Coquina and Binney would open next week with final opening the end of the month.
2. Update on asphalt replacement on South Ocean and Seaway Drives. FDOT is in the process of preparing a list.

9. DISTRIBUTION:

10. ON-GOING ITEMS:

1. Lot grading of the vacant parcel located east of 1211 Seaway Drive.
2. Drainage repairs on Seaway – Dickerson is waiting for final video to be completed.
3. South Ocean Drive pavement repairs.
4. Seaway Drive pavement failures.
5. Storm drainage repairs and additional video
6. La Entrada Del Mar additional column work – awaiting pricing from contractor.
7. Need pricing for the warning lights at the roundabout.
8. Dickerson to provide Binney and Hernando asphalt overlay quote,


































11. NEXT MEETING:

August 20, 2013

The foregoing constitutes our understanding of matters discussed and conclusions reached. All participants are requested to review these minutes and contact Tracy Telle (772-467-3776) of any errors or omissions.

SR A1A Phase I Construction Progress Meeting

Meeting Date: 8/6/2013

| NAME | SIGNATURE | COMPANY | PHONE | EMAIL ADDRESS |
|---------------------|---|---------------------|--------------------|---------------------------------------|
| Tracy Telle |  | City of Fort Pierce | 772-460-2200 x142 | ttelle@city-fpierce.com |
| John Pluswick |  | Dickerson | 772-370-5268 | jpluswick@dfiffi.com |
| Dale Walker |  | FDOT | 772-489-7079 | dale.walker@dot.state.fl.us |
| Frans Christensen |  | C & T | 772-370-1361 | fchristensen@ct-eng.com |
| Marcelo Dimitriou |  | C & T | 772-464-3537 x218 | mdimitriou@ct-eng.com |
| Bo Hutchinson |  | FPUA WWW | 772-466-1600 x3480 | bhutchinson@fpua.com |
| Paul Laguerre |  | FPUA Electric | 772-466-1600 x6757 | plaguerre@fpua.com |
| Mark Gutierrez |  | AT&T | 772-460-4443 | mq0939@att.com |
| Josh Baker |  | FDOT | 772-519-8517 | joshua.baker@dot.state.fl.us |
| Kevin Brickman |  | MasTec | 772-579-6329 | kevin_brickman@mastec.com |
| Larry Emig |  | Blazer | 561-719-6030 | blazerlarry@comcast.net |
| Bob VerMurlen |  | Blazer | 561-575-3124 | bob@blazerconstruction.net |
| Guy Boisclair |  | SFWMD | 772-215-2983 | gboisdcl@sfwmd.gov |
| Dan Hiden |  | FDOT | 772-489-7081 | daniel.hiden@dot.state.fl.us |
| Joe Luke |  | Dickerson | 772-260-4964 | |
| Jerry Stine |  | Signal Group | 561-719-1012 | jstine@thesignalgroup.org |
| David Rowlands |  | Nature's Keeper | 772-467-1230 | david@natures-keeper.com |
| Anthony Springsteel |  | Comcast | 772-321-3425 | anthony_springsteel@cable.comcast.com |
| Marvin Clark |  | Signal Group | 561-719-3353 | mclark@thesignalgroup.org |
| Ed Shea |  | Signal Group | 561-262-2449 | eshea@thesignalgroup.org |
| Tim Korndoerfer |  | Comcast | | |
| Stewart Feketa |  | Nature's Keeper | 772-201-8216 | stewart@natures-keeper.com |
| Roy Elane |  | Blazer | 561-719-6039 | |
| Jason Mittler |  | FPUA Electric | 772-882-2512 | jmittler@fpua.com |
| Timothy Korndoerfer |  | Comcast | | timothy_korndoerfer@cable.comcast.com |
| Donald Stephens |  | Comcast | 561-718-4614 | donald_stephens@cable.comcast.com |
| Chris Frederick |  | C & T | 772-528-1635 | cfrederick@ct-eng.com |
| Jensen Tilley |  | Dickerson | 772-528-6562 | |
| Pete Arrcola |  | Signal Group | 561-719-3744 | |
| Dan Zrallack |  | Ardaman | 772-878-0072 | dzrallack@ardaman.com |
| Jeff LeClaire |  | FDOT | 772-489-7081 | jeffrey.leclaire@dot.state.fl.us |
| Larry Dale |  | Dickerson | 772-429-4456 | ldale@dfiffi.com |
| Dan Duffy |  | Dickerson | 772-370-0052 | DDUFFY@DFIF.COM |