



CITY OF FORT PIERCE, FLORIDA

City Commission Meeting

Agenda Item # _____

Commission Meeting March 18, 2013

To : The Honorable Mayor and Members of the City Commission

Through : Robert J. Bradshaw, City Manager

From :  John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : March 8, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY: Phase I and Phase IV – Bayshore to Gulfstream includes the Roundabout:

- The contractor has two road crews and a utility crew on-site. One crew is finishing up the roadway reconstruction work on the south side of Seaway between Dockside and Eldorado and should have this completed in next month. The other crew is finishing up the east side of the roadway between the fire station and Binney and should have this open to traffic in the next week or so.
- Electrical conversions are underway and the Seaway pole line is expected to be removed in 3 weeks.
- Roundabout construction has commenced.
- Substantial construction completion June 2013.

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None