



CITY OF FORT PIERCE, FLORIDA


City Commission Meeting

Agenda Item # _____

Commission Meeting May 20, 2013

To : The Honorable Mayor and Members of the City Commission

Through : Robert J. Bradshaw, City Manager

From : John R. Andrews, P.E., City Engineer 

Re : **SR A1A Project Status Update**

Date : May 10, 2013

ISSUE(S): SR A1A Project Status Update

SUMMARY:

Phase I – Bayshore to Gulfstream:

- Paving operations are scheduled for the eastbound lane of Seaway between Fernandina and Eldorado for the week of May 13th.
- The Seaway Drive curb and gutter has been poured east of the roundabout and the contractor is currently preparing the road base in this area. The street light bases are to be installed the week of May 13th.
- Landscape easement forms have been mailed out to all property owners on Seaway Drive between Binney and South Ocean Drive. This easement requested authorization to plant the royal palms on their property.
- Irrigation work to begin on the south side of Seaway between South Ocean Drive and Fernandina with palm planting to follow within the next few weeks.
- Removal of the power poles is underway.
- Comcast crews are completing their relocation work.
- Substantial construction completion June 2013.

FISCAL IMPACT: N/A

RECOMMENDATION: N/A

ALTERNATIVES: N/A

RESPONSIBLE STAFF: Engineering Department

COORDINATED WITH: FDOT

ATTACHMENTS: None
